

The Big-PH01-Event01-SS-Batch02-After Fragnet		THE BIG Layout								09-Jul-26 16:34											
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path	2025		2026				2027				2028	
										Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
The Big-PH01-Event01-SS-Batch02-After Fragnet		726	-149	11-Sep-25	06-Sep-27	11-Sep-25 A	06-Sep-27			06-Sep-27, The Big-PH01-Event01-SS-Batch02-After Fragnet											
Key Dates		726	-149	11-Sep-25	06-Sep-27	11-Sep-25 A	06-Sep-27			06-Sep-27, Key Dates											
Milestone		726	-149	11-Sep-25	06-Sep-27	11-Sep-25 A	06-Sep-27			06-Sep-27, Milestone											
KD-MS-1000 Project Start Date		0		11-Sep-25		11-Sep-25 A				◆ Project Start Date, 11-Sep-25 A											
KD-MS-1010 Contract Agreement		0		11-Sep-25		11-Sep-25 A				◆ Contract Agreement, 11-Sep-25 A											
KD-MS-1020 IFC Drawing Package		0		11-Sep-25		11-Sep-25 A				◆ IFC Drawing Package, 11-Sep-25 A											
KD-MS-1060 New Activity		5		26-Nov-25	30-Nov-25	26-Nov-25	30-Nov-25			■ New Activity											
KD-MS-1040 Ground Works Finish Date		0	-141		29-Sep-26		29-Sep-26*			◆ Ground Works Finish Date											
KD-MS-1050 Project Finish Date		0	-149		06-Sep-27		06-Sep-27*			◆ Project Finish Date											
Event01-Batch02 Steel Delay		225	-109	27-Nov-25	09-Jul-26	27-Nov-25	09-Jul-26			09-Jul-26, Event01-Batch02 Steel Delay											
Event01-Batch02-Part01-Steel Delay		193	-122	27-Nov-25	07-Jun-26	27-Nov-25	07-Jun-26			07-Jun-26, Event01-Batch02-Part01-Steel Delay											
Steel Supply Fragnet		81	-33	27-Nov-25	15-Feb-26	27-Nov-25	15-Feb-26			15-Feb-26, Steel Supply Fragnet											
F-CON-STL-BA2-BL-SM Batch02 Planned Full Supply Due		0	-33	27-Nov-25		27-Nov-25*				◆ Batch02 Planned Full Supply Due, 27-Nov-25*											
F-CON-STL-BA2-DLY01 Employer Delay to Batch02-Part01 Partial Delivery		81	-33	27-Nov-25	15-Feb-26	27-Nov-25	15-Feb-26			■ Employer Delay to Batch02-Part01 Partial Delivery											
F-CON-STL-BA2-PT1-FM Batch02-Part01 Partial Steel Partial Delivery		0	-33		15-Feb-26		15-Feb-26			◆ Batch02-Part01 Partial Steel Partial Delivery											
Affected-Activities-linked-Gate		87	-95	16-Feb-26	07-Jun-26	16-Feb-26	07-Jun-26			07-Jun-26, Affected-Activities-linked-Gate											
F-CON-B04-FOOT-1050 RFT for RC Raft & Footings (B04) (footing)		8	-27	16-Feb-26	24-Feb-26	16-Feb-26	24-Feb-26			■ RFT for RC Raft & Footings (B04) (footing)											
F-CON-B04-FOOT-1070 RFT for Columns & Walls Below SOG (B04) (footing)		5	-21	16-Feb-26	21-Feb-26	16-Feb-26	21-Feb-26			■ RFT for Columns & Walls Below SOG (B04) (footing)											
F-CON-B03-BAS02-1010 RFT for Walls, Col. & Cores (B03) (Bas 02)		12	-95	20-May-26	07-Jun-26	20-May-26	07-Jun-26			■ RFT for Walls, Col. & Cores (B03) (Bas 02)											
Event01-Batch02-Part02-Steel Delay		225	-109	27-Nov-25	09-Jul-26	27-Nov-25	09-Jul-26			09-Jul-26, Event01-Batch02-Part02-Steel Delay											
Steel Supply Fragnet		160	-154	27-Nov-25	05-May-26	27-Nov-25	05-May-26			05-May-26, Steel Supply Fragnet											
F-CON-STL-BA2-PL-SM Batch02 Planned Full Supply Due		0	-154	27-Nov-25		27-Nov-25*				◆ Batch02 Planned Full Supply Due, 27-Nov-25*											
F-CON-STL-BA2-DLY02 Employer Delay to Batch02-Part02 Complete Delivery		160	-154	27-Nov-25	05-May-26	27-Nov-25	05-May-26			■ Employer Delay to Batch02-Part02 Complete Delivery											
F-CON-STL-BA2-PT2-FM Batch02-Part02 Steel Complete Delivery		0	-154		05-May-26		05-May-26			◆ Batch02-Part02 Steel Complete Delivery											
Affected-Activities-linked-Gate		51	-88	06-May-26	09-Jul-26	06-May-26	09-Jul-26			09-Jul-26, Affected-Activities-linked-Gate											
F-CON-B01-FOOT-1050 RFT for RC Raft & Footings (B01) (footing)		14	-125	06-May-26	21-May-26	06-May-26	21-May-26			■ RFT for RC Raft & Footings (B01) (footing)											
F-CON-B02-BAS02-1010 RFT for Walls, Col. & Cores (B02) (Bas 02)		12	-97	06-May-26	19-May-26	06-May-26	19-May-26			■ RFT for Walls, Col. & Cores (B02) (Bas 02)											
F-CON-B04-BAS02-1010 RFT for Walls, Col. & Cores (B04) (Bas 02)		10	-76	06-May-26	17-May-26	06-May-26	17-May-26			■ RFT for Walls, Col. & Cores (B04) (Bas 02)											
F-CON-B04-WT-1160 RFT for Top Slab (B04) (Water Tank)		6	-67	06-May-26	12-May-26	06-May-26	12-May-26			■ RFT for Top Slab (B04) (Water Tank)											
F-CON-B01-BAS02-1010 RFT for Walls, Col. & Cores (B01) (Bas 02)		15	-124	01-Jun-26	17-Jun-26	01-Jun-26	17-Jun-26			■ RFT for Walls, Col. & Cores (B01) (Bas 02)											
F-CON-B02-BAS02-1060 RFT for Slabs & Beams (B02) (Bas 02)		10	-94	02-Jun-26	13-Jun-26	02-Jun-26	13-Jun-26			■ RFT for Slabs & Beams (B02) (Bas 02)											
F-CON-B04-BAS02-1060 RFT for Slabs & Beams (B04) (Bas 02)		10	-76	03-Jun-26	14-Jun-26	03-Jun-26	14-Jun-26			■ RFT for Slabs & Beams (B04) (Bas 02)											
F-CON-B04-BAS02-1080 RFT for Stairs (B04) (Bas 02)		5	-63	04-Jun-26	09-Jun-26	04-Jun-26	09-Jun-26			■ RFT for Stairs (B04) (Bas 02)											
F-CON-B02-BAS02-1070 RFT for Stairs (B02) (Bas 02)		6	-97	04-Jun-26	10-Jun-26	04-Jun-26	10-Jun-26			■ RFT for Stairs (B02) (Bas 02)											
F-CON-B04-BAS02-1090 RFT for Ramps (B04) (Bas 02)		5	-64	06-Jun-26	10-Jun-26	06-Jun-26	10-Jun-26			■ RFT for Ramps (B04) (Bas 02)											
F-CON-B03-BAS02-1060 RFT for Slabs & Beams (B03) (Bas 02)		10	-95	16-Jun-26	27-Jun-26	16-Jun-26	27-Jun-26			■ RFT for Slabs & Beams (B03) (Bas 02)											
F-CON-B03-BAS02-1070 RFT for Stairs (B03) (Bas 02)		6	-87	18-Jun-26	24-Jun-26	18-Jun-26	24-Jun-26			■ RFT for Stairs (B03) (Bas 02)											
F-CON-B01-BAS02-1070 RFT for Slabs & Beams (B01) (Bas 02)		10	-124	28-Jun-26	09-Jul-26	28-Jun-26	09-Jul-26			■ RFT for Slabs & Beams (B01) (Bas 02)											
F-CON-B01-BAS02-1080 RFT for Stairs (B01) (Bas 02)		6	-121	29-Jun-26	06-Jul-26	29-Jun-26	06-Jul-26			■ RFT for Stairs (B01) (Bas 02)											
F-CON-B01-BAS02-1090 RFT for Ramps (B01) (Bas 02)		8	-123	29-Jun-26	08-Jul-26	29-Jun-26	08-Jul-26			■ RFT for Ramps (B01) (Bas 02)											

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

◆

Milestone

summary

Page 1 of 1

TASK filter: WBS(Fragnet).

© Oracle Corporation