

The Big-PH01-Event01-SS-Batch02-Before Fragnet				THE BIG Layout						09-Jul-26 16:35											
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path	5	2026		2027								
											Q3	Q4	Q1	Q2	Q3	Q4		Q1	Q2	Q3	Q4
📁 The Big-PH01-Event01-SS-Batch02-Before Fragnet				609	-32	11-Sep-25	12-May-27	11-Sep-25 A	12-May-27			12-May-27, The Big									
📅 Key Dates				609	-32	11-Sep-25	12-May-27	11-Sep-25 A	12-May-27			12-May-27, Key Da									
📌 Milestone				609	-32	11-Sep-25	12-May-27	11-Sep-25 A	12-May-27			12-May-27, Milesto									
📌 KD-MS-1000	Project Start Date	0		11-Sep-25		11-Sep-25 A		☐	☒		◆ Project Start Date, 11-Sep-25 A										
📌 KD-MS-1010	Contract Agreement	0		11-Sep-25		11-Sep-25 A		☐	☐		◆ Contract Agreement, 11-Sep-25 A										
📌 KD-MS-1020	IFC Drawing Package	0		11-Sep-25		11-Sep-25 A		☐	☐		◆ IFC Drawing Package, 11-Sep-25 A										
📌 KD-MS-1040	Ground Works Finish Date	0	-15		26-May-26		26-May-26*	☒	☐		◆ Ground Works Finish Date,										
📌 KD-MS-1050	Project Finish Date	0	-32		12-May-27		12-May-27*	☒	☒		◆ Project Finish Date,										

Page 1 of 1

TASK filter: WBS(Fragnet).

© Oracle Corporation