

The Big-PH01-Event02-IFC-Before Fragnet			THE BIG Layout							09-Jul-26 16:46										
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path	5		2026				2027				
										Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
📁 The Big-PH01-Event02-IFC-Before Fragnet		664	-87	11-Sep-25	06-Jul-27	11-Sep-25 A	06-Jul-27													06-Jul-27, The B
📅 Key Dates		664	-87	11-Sep-25	06-Jul-27	11-Sep-25 A	06-Jul-27													06-Jul-27, Key D
📌 Milestone		664	-87	11-Sep-25	06-Jul-27	11-Sep-25 A	06-Jul-27													06-Jul-27, Milest
📘 KD-MS-1000	Project Start Date	0		11-Sep-25		11-Sep-25 A		☐	☒											◆ Project Start Date, 11-Sep-25 A
📘 KD-MS-1010	Contract Agreement	0		11-Sep-25		11-Sep-25 A		☐	☒											◆ Contract Agreement, 11-Sep-25 A
📘 KD-MS-1020	IFC Drawing Package	0		11-Sep-25		11-Sep-25 A		☐	☒											◆ IFC Drawing Package, 11-Sep-25 A
📄 KD-MS-1040	Ground Works Finish Date	0	-78		28-Jul-26		28-Jul-26*	☒	☐											◆ Ground Works Finish Date,
📄 KD-MS-1050	Project Finish Date	0	-87		06-Jul-27		06-Jul-27*	☒	☒											◆ Project Finish Da

Page 1 of 1

TASK filter: WBS(Fragnet).

© Oracle Corporation