

The Big-PH01-Event03-MEP-Before Fragnet			THE BIG Layout							09-Jul-26 16:49								
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path									
The Big-PH01-Event03-MEP-Before Fragnet		596	-19	11-Sep-25	29-Apr-27	11-Sep-25 A	29-Apr-27			Q3			Q4			Q1		Q2
Key Dates		596	-19	11-Sep-25	29-Apr-27	11-Sep-25 A	29-Apr-27			Q3			Q4			Q1		Q2
Milestone		596	-19	11-Sep-25	29-Apr-27	11-Sep-25 A	29-Apr-27			Q3			Q4			Q1		Q2
KD-MS-1000	Project Start Date	0		11-Sep-25		11-Sep-25 A		☐	☒	Q3			Q4			Q1		Q2
KD-MS-1010	Contract Agreement	0		11-Sep-25		11-Sep-25 A		☐	☐	Q3			Q4			Q1		Q2
KD-MS-1020	IFC Drawing Package	0		11-Sep-25		11-Sep-25 A		☐	☐	Q3			Q4			Q1		Q2
KD-MS-1040	Ground Works Finish Date	0	-6		17-May-26		17-May-26*	☒	☐	Q3			Q4			Q1		Q2
KD-MS-1050	Project Finish Date	0	-19		29-Apr-27		29-Apr-27*	☒	☒	Q3			Q4			Q1		Q2

