

MASTER DASHBOARD

Sophia Mall Mixed-Use Development

Project-scoped construction intelligence dashboard | Project ID: Sophia-Mall | Generated 01 Aug 2026 12:03

Overview

WBS

Activities

Milestones

S-Curve

EVM

Contracts

Letters

Risks

Delay & TIA

Project Overview

Executive KPIs, health indicators, and project vitals

CONTRACT VALUE

EGP 2,100,000,000

Project budget

OVERALL PROGRESS

33.0%

Planned 31.0%

ACTIVITIES

17

Critical 11

DURATION

654 days

Remaining 55.7%

Phase Progress

phase	planned	actual	variance
Engineering	0.84	0.89	0.05
Procurement	0.67	0.71	0.04
Construction	0.57	0.6	0.03
Overall	31.0	33.0	2.0

Project Vitals

Project	Start	Finish	Project ID
Sophia Mall Mixed-Use Development	15-Oct-2025	31-Jul-2027	Sophia-Mall

Generated from Project Intelligence Hub project-scoped data. No cross-project fallback is used for project-specific exports.