

MASTER DASHBOARD

Suez Tunnel Civil & MEP Works

Project-scoped construction intelligence dashboard | Project ID: Suez-Tunnel | Generated 01 Aug 2026 12:03

Overview

WBS

Activities

Milestones

S-Curve

EVM

Contracts

Letters

Risks

Delay & TIA

Project Overview

Executive KPIs, health indicators, and project vitals

CONTRACT VALUE

EGP 1,250,000,000

Project budget

OVERALL PROGRESS

35.0%

Planned 42.0%

ACTIVITIES

17

Critical 11

DURATION

545 days

Remaining 38.7%

Phase Progress

phase	planned	actual	variance
Engineering	0.9	0.74	-0.16
Procurement	0.72	0.6	-0.12
Construction	0.43	0.36	-0.07
Overall	42.0	35.0	-7.0

Project Vitals

Project	Start	Finish	Project ID
Suez Tunnel Civil & MEP Works	01-Sep-2025	28-Feb-2027	Suez-Tunnel

Generated from Project Intelligence Hub project-scoped data. No cross-project fallback is used for project-specific exports.