

Executive Dashboard

Project Performance & Control Center

01 Aug 2026

Good Morning,  
Executive Director

?

Earned Value Management

?

BAC

EGP

367,286,025

Budget at Completion

?

AC

EGP

113,085,035

Actual Cost

?

EV

EGP

113,085,035

Earned Value

?

PV

EGP

252,796,791

Planned Value

?

Schedule Variance

EGP

-139,711,756

Behind Schedule

?

Cost Variance

EGP 0

Under Budget

?

EAC

EGP

367,286,025

Estimate at Completion

?

TCPI

1.000

To Complete Performance Index

Critical Alerts

View All

- !

**Steel Supply Delay**

Delay in steel shipment affecting structure building progress

● High
- !

**IFC Clash Detected**

16 clashes found in current coordination records

● High
- ?

**RFIs Pending**

4 RFIs are pending response from consultants

● Medium
- ?

**Contract Exposure**

Exposure amount exceeds threshold for active contracts

● Medium

Performance Overview

Overall Progress

30.7%

Actual Complete

Planned Progress

65.3%

Baseline Plan

?

Contract Value

EGP

367,286,025

Total Contract Value

?

Actual Cost

EGP

113,085,035

30.8% of BAC

Remaining Duration


43.8%

252 Days Left

Cost Performance

View Trend

● AC (Actual Cost) ● EV (Earned Value) ● PV (Planned Value)



Progress by Discipline

View All

|              |             |       |
|--------------|-------------|-------|
| Engineering  | <div></div> | 0.6%  |
| Procurement  | <div></div> | 0.5%  |
| Construction | <div></div> | 0.1%  |
| Overall      | <div></div> | 30.7% |

Cost Breakdown

View Report



|                |       |
|----------------|-------|
| ● Engineering  | 3.0%  |
| ● Procurement  | 3.0%  |
| ● Construction | 3.0%  |
| ● Overall      | 91.1% |

?

Total Activities

1,363

?

Critical Activities

573

?

SPI

0.45

?

CPI

1.00

?

Active Contracts

2

?

Open RFIs

4

?

Open Submittals

791

SAMCO

ROYA-BIG PROJECT PHASE01 (B1-4)

